Secrt. II-48--10,

Foreign (192) Department.

SERIES.

G.O. No. 1410
1410

DATED 3-8-21

[Despatch Abstract.]

Quarters - Forest Subordinates

Kolhapur Mission - Additional expenditure

Sanction to

DEVELOPMENT **REVENUE DEPARTMENT.**

R. F. D.—50-A.

CURRENT No. D 1608-I

Received ..... 191 *Registered* 16.7.21 191

Subject [87] Lease



BUILDINGS.

Submitting to Government for sanction a second revised estimate for Rs.2.340/- for the construction of the subordinates lines at Lingamankerai in Kollegal Division.

ENCLOSURES.
No. .....
.....
Spare copies .....

Reference No. 839-21-2

Station Chepauk, Madras , *Dated the* 15th July 1921. 191

From (Name) S. Cox, Esquire, C.I.E. I.F.S.,

(Designation) Chief Conservator of Forests.

To the Secretary to the Government of Madras,
Development ~~Revenue~~ *Department*

Sir

I have the honour to state that Government in their Order No. 35 Misc. dated 7th January 1921 sanctioned a revised estimate for Rs.2,065/- for the construction of the subordinat quarters at Lingamankerai in the Kollegal Division.

2. The District Forest Officer now reports that th revised estimate is inadequate to meet the actual cost of the building owing to (1) increase in the price of materials, (2) difficulty in getting skilled and ordinary labour, (3) failure

to provide for the lead of materials in the revised estimate (amounting to Rs.149-12-0), (4) failure of water supply in the pond close to the locality; and accordingly submits a third - estimate for Rs.2,340/- involving an increase of Rs.275/- over the revised estimate. A sum of Rs.2,147-1-2 has already been spent up-to-date on the work.

2065 275

2340 2160 180

3. None of the reasons urged by the District Forest Officer appears to justify the additional estimate. The increase of prices and carriage of materials should have been provided for in the revised estimate and the increase of cost now reported -- appears to be due more to the delay in carrying out the work than to any other factor. The explanation of the officers concerned has been called for and will be dealt with when received.

4. Meanwhile as the work has progressed and a sum of Rs.2,147/- has already been spent, I solicit sanction for the additional expenditure of Rs.275/-.

I have the honour to be,

Sir,

Your most obedient servant,

Kannadasan 15/7

for Chief Conservator.

Encl.--With a statement.

N.V.V.15-7.

KGL

Dev Dept

Subordinates' quarters – Kinganaukeni –
– A & R expenditure

1608 I Item to C & F Rejo. 834 + 21 – 2
8, 185 + 24

SECRETARY TO GOVERNMENT DEVELOPMENT DEPARTMENT 27 JUL 1921 MADRAS

To Under Secy

In the circumstances stated by the C.E. in his letter, in the C.F. the additional expenditure of Rs 275/ may be sanctioned for the construction of the Subordinates quarters at Kinganaukeni. A draft order is submitted for approval if it is be sent to the Finance Dept for acceptance

On submission for issue
26.7.21

KRA
21-7-21.

Encl no

ARR
22-7-21

Dev. no 1608-I/21-1
23-7-21

Rec'd 25/7/21

SECRETARY GOVT: OF MADRAS 25 JUL 1921

Finance Dept. 1848/B
26.7.21
TDR

Finance department

Draft memorandum may be accepted. But
Gopana may be added that the Govt would like
Finance Finance would like the

please see pp 1-2 C.F.

(to see the) Explanation of the district forest
Officer Cannanore

KRA
26.7.21

D.M.S.
26.7.21

V.V.-
26/7/21

D.Dev
26/7/21

Fin. no. 1848-B-1
26.7.21

D 1732 F
27.7.21

Sec Dept

To Under Secy

Submitted

For orders whether a para may be added as suggested by the Accts Dept on page 1 ante calling for the explanation of the D.F.O. Concerned

28/7/21

V. para 3 of Accts Memo in C.F.

C.C has already called for the DFO explanation

S/ KMR 8-21

Secy

KRR 7-8-21

JSDm 2.8.21

5

Dev DEPARTMENT.

Scott. II-10 (a)—35,106—9-2-20.
Received in the fair-copying section
Copied by
Examined by
Signed
Despatched

Quarters — Forest Subordinates

Kuy 31/8 Sheet — Kinjamankerai Kollegal division —

Additional expenditure — Sanctioned

READ ALSO IN G.O. No. 35 dated 7-1-21 192

" " " " " 192

READ ALSO:—

C. No. 16081 From the CCF Rgt., No. 839-21, Dated 15-7 192

" " " " " " " 192

" " " " " " " 192

ORDER.

No. 1410, dated 5-8- 1921

Ins

The Govt Sanction an additional expenditure Rs 2751. on the construction of the Subordinates quarters at Kinjamankerai in the Kollegal Divn.

Kuy 23.7.21

KRR 21-7-21

KRR 22.7.21

DESPATCHED 3 AUG 1921

To the CC. of Forests (Adv)

Acct. final through the Fin. Dept (Adv)